

Republic of the Philippines
 STO. NIÑO WATER DISTRICT
 Sto. Niño, South Cotabato
 Quarterly Report on Government Projects/Programs/Activities
 For the 1st Quarter, CY 2021

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
STO NIÑO WATER DISTRICT	Construction of SNWWD Second Floor Building	SNWWD COMPOUND	1,697,826.63	26-Nov-21		26-Feb-21	75% Completion	241,030.75 Total Cost Incurred to Date	On-Going
STO NIÑO WATER DISTRICT	Supply and Delivery of Various sizes of uPVC Pipes and C I Fittings	BROV. TERESITA	7,805,250.00			12/28/2020	95% delivered		On-Going
STO NIÑO WATER DISTRICT	Supply and Delivery and Installation of Electro- Mechanical Equipment @ PS# 2	BROV. TERESITA	998,350.00			01/11/2021	95% delivered		On-Going
STO NIÑO WATER DISTRICT	Supply and Delivery of Riser Pipes and Stainless Steel Connector	BROV. TERESITA	118,000.00			1/22/2021	for delivery		On-Going
STO NIÑO WATER DISTRICT	Proposed Expansion of Transmission and Distribution Line @ Brgy. Teresita, Sajaneba, Ambalagan and San Isidro	BROV. TERESITA	1,462,600.00	22-Jan-21		22-May-21	65%	703,680.00	On-Going
STO NIÑO WATER DISTRICT	Supply and Installation of one (1) 75KVA Transformer @ SNWWD PS# 2	BROV. TERESITA	380,000.00	15-Mar-21		15-Mar-21	100%	349,360.44	Finished
STO NIÑO WATER DISTRICT	Additional Steel Pole and Transfer of SOCO/TECO Main Service Lines besides SNWWD Building	SNWWD COMPOUND	60,000.00	15-Mar-21		15-Mar-21	100%	54,738.54	Finished

Prepared by:

Noted by:

Verified by:


 JOHN T. JIMENEA
 Engineer B


 RENE M. FORMACION
 General Manager

State Auditor III/Audit Team Leader

Received