

Republic of the Philippines
 STO NINO WATER DISTRICT
 Sto Nino, South Cebu
 Quarterly Report on Government Projects/Programs/Activities
 For the 2nd Quarter, CY 2021

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No of Exemptions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
STO NINO WATER DISTRICT	Construction of SNWD Second Floor Building	SNWD COMPOUND	1,697,826.63	26-Nov-20	1	11-Jun-21	90%	241,030.75	On-Going
STO NINO WATER DISTRICT	Supply and Delivery of Various sizes of 4"VC Pipes and C.I. Fittings	BRGY TERESITA	7,805,250.00	22-Dec-20	1	28-Dec-21	100% delivered	7,316,555.35	Finished
STO NINO WATER DISTRICT	Supply and Delivery and Installation of Electro-Mechanical Equipment of PS# 2	BRGY TERESITA	998,350.00	04-Dec-20	1	01-Nov-21	100% delivered	940,931.72	Finished
STO NINO WATER DISTRICT	Supply and Delivery of Riser Pipes and Stainless Steel Connector	BRGY TERESITA	118,000.00	04-Dec-20	1	22-Jan-21	100% delivered	111,678.57	Finished
STO NINO WATER DISTRICT	Proposed Expansion of Transmission and Distribution Line of Brgy. Teresita, Sagayon, Ambulgan, San Isidro and Poblacion	BRGY TERESITA, SALANITUA, AMBULGAN, SAN ISIDRO AND POBLACION	1,462,600.00	22-Jan-21		22-May-21	78%	1,141,880.00	On-Going
STO NINO WATER DISTRICT	Supply, Delivery, Installation and Testing of 58.7-KVA Generator Set for PS#2	BRGY TERESITA	995,000.00	11-May-21		18-Jun-21	Installed	940,750.00	Finished
STO NINO WATER DISTRICT	31hp-Aircondition Unit (2-unit)	SNWD office (Second Floor)	240,000.00	25-May-21		20-Jul-21			For delivery and Installation

Prepared by:


JOHN T. JIMENEA
 Engineer B

Noted by:


RENE M. FORMACION
 General Manager

Verified by:

State Auditor III/Audit Team Leader

Email:

07/06/21

Received:

07/06/21