

Republic of the Philippines  
 STO. NIÑO WATER DISTRICT  
 Sto. Niño, South Cotabato  
 Quarterly Report on Government Projects/Programs/Activities  
 For the 4th Quarter, CY 2020

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
STO NIÑO WATER DISTRICT	Construction of Covered Area & garage Phase II	SNWD COMPOUND	350,000.00	March 19, 2020		May 19, 2020	83%	279,847.50	Finished
STO NIÑO WATER DISTRICT	Construction of One Production Well	BRGY. TERESITA	1,643,300.00	May 11, 2020	2	August 11, 2020	100%	1,404,241.16	Finished
STO NIÑO WATER DISTRICT	Construction of Guard House	SNWD COMPOUND	250,000.00	June 29, 2020		August 29, 2020		237,043.00	Finished
STO NIÑO WATER DISTRICT	Improvement of Perimeter Fence	SNWD COMPOUND	18,542.50	September 2, 2020		October 2, 2020	100%	17,817.50	Finished
STO NIÑO WATER DISTRICT	Improvement of Garage	SNWD COMPOUND	85,920.00	September 2, 2020		October 2, 2020	100%	83,513.00	Finished
STO NIÑO WATER DISTRICT	Construction of Cashier Room	SNWD COMPOUND	74,164.00	September 16, 2020		September 30, 2020	100%	74,164.00	Finished
STO NIÑO WATER DISTRICT	Construction of SNWD Pumping Station # 2	Brgy. Teresita	612,000.00	December 16, 2020		March 16, 2021	30%	51,122.25	On-Going
STO NIÑO WATER DISTRICT	Construction of SNWD Second Floor Building	SNWD COMPOUND	1,697,826.63	November 26, 2020		February 26, 2021	20%		On-Going

Prepared by: 

JOHN T. JIMENEJA  
 Engineer B

Noted by: 

RENE M. FORMACION  
 General Manager

Verified by:

State Auditor III/Audit Team Leader