

Quarterly Report on Government Projects/Programs/Activities
 For the 3rd Quarter, CY 2020

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
NIÑO WATER DISTRICT	Construction of Covered Area & garage Phase II	SNWD COMPOUND	350,000.00	March 19, 2020		May 19, 2020	83%	279,847.50	Finished
NIÑO WATER DISTRICT	Construction of One Production Well	BROY. TERESITA	1,643,300.00	May 11, 2020	2	August 11, 2020	80%	246,595.00	On-Going
NIÑO WATER DISTRICT	Construction of Guard House	SNWD COMPOUND	250,000.00	June 29, 2020		August 29, 2020	85%	237,043.00	Finished
NIÑO WATER DISTRICT	Improvement of Perimeter Fence	SNWD COMPOUND	18,542.50	September 2, 2020		October 2, 2020	100%	17,817.50	Finished
NIÑO WATER DISTRICT	Improvement of Garage	SNWD COMPOUND	85,920.00	September 2, 2020		October 2, 2020	100%	83,513.00	Finished
NIÑO WATER DISTRICT	Construction of Cashier Room	SNWD COMPOUND	74,164.00	September 16, 2020		September 30, 2020	100%	74,164.00	Finished

Prepared by:

[Signature]
 JOHN T. JIMENEA
 Engineer B

Noted by:

[Signature]
 RENE M. FORMACION
 Acting General Manager

Verified by:

State Auditor III/Audit Team Leader

[Handwritten]
 Con
 10/20/2020