

Republic of the Philippines
 STO. NIÑO WATER DISTRICT
 Sto. Niño, South Cotabato
 Quarterly Report on Government Projects/Programs/Activities
 For the 2st Quarter, CY 2020

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
STO. NIÑO WATER DISTRICT	Construction of Covered Area & Garage Phase II	SNWD COMPOUND	350,000.00	March 19, 2020		May 19, 2020	72%	267,263.50	On-going
STO. NIÑO WATER DISTRICT	Construction of One Production Well	Brgy. Teresita	1,643,300.00	11-May-20		August 11, 2020	30%	246,595.00	On-going
STO. NIÑO WATER DISTRICT	Construction of Guard House	SNWD COMPOUND	250,000.00	June 29, 2020		August 29, 2020			On-going

Prepared by:


JOHN T. JIMENEA
 Engineer B

Noted by:


RENE M. FORMACION
 Acting General Manager

Verified by:

State Auditor III/Audit Team Leader