



Republic of the Philippines  
 STO. NIÑO WATER DISTRICT  
 Sto. Niño, South Cotabato  
 Quarterly Report on Government Projects/Programs/Activities  
 For the 4th Quarter, CY 2019

Agency/Address	Project/Program/ Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
SNWD/ Brgy. Poblacion, Sto. Niño, South Cotabato	Expansion of Distribution Line	Purok Pioneer	14,800.00	March 4, 2019		March 31, 2019	100%	12,290.00	Finished
SNWD/ Brgy. Poblacion, Sto. Niño, South Cotabato	Proposed Construction of Covered Area and Garage	SNWD Compound	600,000.00	November 13, 2019			0%		for Delivery

Prepared by:   
**JOHN T. JIMENEA**  
 Engineer B

Noted by:   
**RENE M. FORMACION**  
 Acting General Manager

Verified by:   
**YSMAEL D. NAKAN, CPA**  
 State Auditor III/Audit Team Leader

emil 2/20/19